



Preventative Maintenance
Loadbank Test Results

Customer Name	McKain Power Systems Consulting, LLC				Customer Unit ID			
Street Address	11341 Gaston Rd. Katy, TX 77494							
Date of Service			Gen Volts:	480 V	Gen. KW:	680	No. of Cables	
Test Start Time	11:40 AM		Amb. Temp:	54 F	Unit Hrs:	351	No. of Lug Ends	
Work Order No			Connecting Point:	Bus Bar		No. of Plain Ends		

Engine		Mfr.			Model			S/N:					
3412		CAT			750 KW			2WJ01800					
Start Time	Alt %	Battery Voltage	Oil Press	Fuel Press	Coolant Temp	Voltage			Amperage			KW	Hertz
						A-B	B-C	A-C	A	B	C		
11:40		27	71	40	183	479	477	477	675	672	671	555	60
11:55		27	69	40	184	479	479	477	674	672	671	555	60
12:10		27	70	40	183	478	476	476	672	670	670	555	60
12:25		27	70	40	183	477	476	475	671	669	668	555	60
12:40		27	71	40	184	477	476	475	670	666	667	555	60
Notes		1 Hour Load Test - PASSED Tested by: <i>Kavim</i>											

80%