



Preventative Maintenance
Loadbank Test Results

Customer Name	McKain Power Systems Consulting, LLC				Customer Unit ID		
Street Address	24727 Mount Auburn Drive Katy, TX 77494						
Date of Service	10/12/2021	Gen Volts:	480	Gen. KW:	500KW	No.of Cables	
Test Start Time	1:15PM	Amb. Temp:	73	Unit Hrs:	25,918	No. of Lug Ends	
Work Order No		Connecting Point		Bus Bar		No. of Plain Ends	

Engine				Mfgr.	Model			S/N:					
Start Time				Caterpillar		Custom 500KW			7ZL01457				
End Time	Alt %	Battery Voltage	Oil Press	Fuel Press	Coolant Temp	Voltage			Amperage			KW	Hertz
						A-B	B-C	A-C	A	B	C		
1:15PM	1:30PM		70			480	480	480	299	301	300	249	60
1:30PM	5:15PM		67			480	480	480	549	550	551	457	60
Notes	4 Hour Load Test – PASSED Tested by: Norberto												