



Preventative Maintenance
Loadbank Test Results

Customer Name	McKain Power Systems Consulting, LLC				Customer Unit ID		
Street Address	24727 Mount Auburn Drive Katy, TX 77494						
Date of Service	3/19/22	Gen Volts:		Gen. KW:	182	No. of Cables	
Test Start Time	9:00 AM	Amb. Temp:	50	Unit Hrs:	8430	No. of Lug Ends	
Work Order No	MPS0534	Connecting Point		Bus Bar		No. of Plain Ends	

Engine			Mfgr.		Model			S/N:					
Start Time			CAT		XQ200			MRP00546					
	Alt %	Battery Voltage	Oil Press	Fuel Press	Coolant Temp	Voltage			Amperage			KW	Hertz
						A-B	B-C	A-C	A	B	C		
9:00			89		170	480	480	480	0	0	0	0	60
9:01			82		180	480	480	480	213	214	212	180	60
9:16			71		183	480	480	480	213	214	212	180	60
9:31			71		183	480	480	480	213	214	212	180	60
9:46			70		183	480	480	480	213	214	212	180	60
10:01			70		183	480	480	480	213	214	212	180	60
Cool down 10 min			77		167	480	480	480	0	0	212	180	60

Notes: 1 Hour Load Test – PASSED
Tested by: Oscar B.

