



Preventative Maintenance
Loadbank Test Results

Customer Name	McKain Power Systems Consulting, LLC				Customer Unit ID		
Street Address	24727 Mount Auburn Drive Katy, TX 77494						
Date of Service	5/31/22	Gen Volts:	Multi	Gen. KW:	550	No. of Cables	
Test Start Time		Amb. Temp:	74	Unit Hrs:	13,047	No. of Lug Ends	
Work Order No	MPS0671	Connecting Point		Bus Bar		No. of Plain Ends	

			Mfrg.		Model			S/N:					
Engine			Multiquip		EGC 550V			WA-560333-0707					
Start Time	Alt %	Battery Voltage	Oil Press	Fuel Press	Coolant Temp	Voltage			Amperage			KW	Hertz
						A-B	B-C	A-C	A	B	C		
			74		180	479.2	479.3	479.3	0	0	0	0	60
			69		181	479.1	479.2	479.3	149.3	152.4	151.3	124.4	60
			65		181	479.3	479.4	479.3	299.2	302.6	301.5	249.5	60
			67		185	479.1	479.5	475.3	453.5	453.7	455.6	377.7	60
			54		216	479.2	479.6	479.5	603.7	607.7	609.3	502.7	60
Notes	1 Hour Load Test – PASSED Tested by: Dick/ Jeff												