



Preventative Maintenance  
Loadbank Test Results

<b>Customer Name</b>	McKain Power Systems Consulting, LLC				<b>Customer Unit ID</b>		
<b>Street Address</b>	24727 Mount Auburn Drive Katy, TX 77494						
<b>Date of Service</b>	11-15-22	<b>Gen Volts:</b>	480	<b>Gen. KW:</b>	125KVA 100KW	<b>No. of Cables</b>	
<b>Test Start Time</b>	1515	<b>Amb. Temp:</b>	53F	<b>Unit Hrs:</b>	241	<b>No. of Lug Ends</b>	
<b>Work Order No</b>	MPS0968	<b>Connecting Point</b>		<b>Bus Bar</b>		<b>No. of Plain Ends</b>	

					Mfgr.	Model			S/N:			
Engine					Cat	3056			7AK02617			
Start Time	Battery Voltage	Oil Press	Fuel Press	Coolant Temp	Voltage			Amperage			KW	Hertz
					A-B	B-C	A-C	A	B	C		
1515	13.9	55		192	481	481	481	103	102	103	100	60
1530	13.9	55		190	481	481	481	102	102	103	100	60
1545	13.8	53		194	481	481	481	101	103	102	100	60
1600	13.9	53		196	481	482	482	102	103	102	100	60
1615	13.9	53		194	481	482	482	103	102	103	100	60
1630	13.9	64		178	481	481	481	0	0	0	0	60
Notes	1 Hour Load Test – PASSED Tested by: Shayne Bourn											