



LOAD BANK TEST REPORT

DATE: 10-06-2025

APS-100

UNIT/SERIAL NUMBER: J9R00128 / MPR-0173

FACILITY Katy, Depot

KW 90

KVA 100

PF 0.8

VOLTS 480

AMPS 151

HZ 60.0 Hz

Time	Volts			AMPS			HZ	Hours	Oil Pressure	Water Temp	KW
	A-B	B-C	C-A	A	B	C					
11:30	L 480	480	480	30	30	30	60	16723	66	181	25
	G 480	480	480	30	30	30	60	16723	66	181	25
12:00	480	480	480	60	60	60	60	16723	64	183	50
	480	480	480	60	60	60	60	16723	64	183	50
12:30	480	480	480	91	90	90	60	16723	63	187	75
	480	480	480	91	90	90	60	16723	63	187	75
13:00	480	480	480	100	100	100	60	16724	61	192	87.5
	480	480	480	100	100	100	60	16724	61	192	87.5
13:30	480	480	480	100 120	100 120	100 120	60	16725	60	198	100
	480	480	480	120	120	120	60	16725	60	198	100
14:00	480	480	480	100	100	100	60	16725	61	192	87.5
	480	480	480	100	100	100	60	16725	61	192	87.5
14:30	480	480	480	100	100	100	60	16726	60	192	87.5
	480	480	480	100	100	100	60	16726	60	192	87.5
15:00	480	480	480	100	100	100	60	16726	60	194	87.5
	480	480	480	100	100	100	60	16726	60	194	87.5
15:30	480	480	480	100	100	100	60	16727	60	196	87.5
	480	480	480	100	100	100	60	16727	60	196	87.5

LOAD RATE 25% _____
 LOAD RATE 50% _____
 LOAD RATE 80% _____

TESTED BY: Logan Thompson
 OBSERVED BY: _____
 APPROVED BY: _____