



Preventative Maintenance
Loadbank Test Results

| | | | | | | | |
|------------------------|---|-------------------------|------|------------------|-------------------------|--------------------------|--|
| Customer Name | McKain Power Systems Consulting, LLC | | | | Customer Unit ID | | |
| Street Address | 24727 Mount Auburn Drive Katy, TX 77494 | | | | | | |
| Date of Service | 4/27/21 | Gen Volts: | 480V | Gen. KW: | 200KW | No. of Cables | |
| Test Start Time | | Amb. Temp: | 52°F | Unit Hrs: | 10,325 | No. of Lug Ends | |
| Work Order No | MPS0219 | Connecting Point | | Bus Bar | | No. of Plain Ends | |

| Engine | | | Mfgr. | | Model | | | S/N: | | | | | | | |
|--------------|--|--|-------|-----------------|-----------|------------|--------------|---------|-----|-----|----------|-----|-------|-------|----|
| Start Time | | | Alt % | Battery Voltage | Oil Press | Fuel Press | Coolant Temp | Voltage | | | Amperage | KW | Hertz | | |
| | | | | | | | | A-B | B-C | A-C | A | B | C | | |
| :00 | | | | | 85 | | 180 | 480 | 480 | 480 | 75 | 75 | 75 | 62.4 | 60 |
| :10 | | | | | 72 | | 181 | 480 | 480 | 480 | 197 | 196 | 197 | 163.5 | 60 |
| :20 | | | | | 72 | | 183 | 480 | 480 | 480 | 197 | 196 | 197 | 163.5 | 60 |
| :30 | | | | | 70 | | 183 | 480 | 480 | 480 | 246 | 246 | 247 | 204.8 | 60 |
| :40 | | | | | 70 | | 183 | 480 | 480 | 480 | 246 | 246 | 247 | 204.8 | 60 |
| :50 | | | | | 69 | | 183 | 480 | 480 | 480 | 246 | 246 | 247 | 204.8 | 60 |
| :00 | | | | | 69 | | 183 | 480 | 480 | 480 | 246 | 246 | 247 | 204.8 | 60 |
| cooldown | | | | | | | | | | | | | | | |
| Notes | | 1 Hour Load Test – PASSED Tested by: Paul | | | | | | | | | | | | | |