



Preventative Maintenance
Loadbank Test Results

Customer Name	McKain Power Systems Consulting, LLC				Customer Unit ID		
Street Address	24727 Mount Auburn Drive Katy, TX 77494						
Date of Service	4/29/22	Gen Volts:	480	Gen. KW:	182	No. of Cables	
Test Start Time	1:30	Amb. Temp:	83	Unit Hrs:	9,593	No. of Lug Ends	
Work Order No	MPS0533	Connecting Point		Bus Bar		No. of Plain Ends	

Engine			Mfgr.		Model			S/N:					
Engine			Caterpillar		XQ200			MRP00172					
Start Time	Alt %	Battery Voltage	Oil Press	Fuel Press	Coolant Temp	Voltage			Amperage			KW	Hertz
						A-B	B-C	A-C	A	B	C		
1:30			79		174	480	480	480	217	218	218	181	60
1:45			73		181	480	480	480	217	217	217	180	60
2:00			73		181	480	480	480	217	217	217	180	60
2:15			73		181	480	480	480	217	217	218	180	60
2:30			73		181	480	480	480	217	217	218	180	60
2:35			74		178	480	480	480	0	0	0	0	60
Notes	1 Hour Load Test – PASSED Tested by: H. Padilla												