



Preventative Maintenance  
Loadbank Test Results

<b>Customer Name</b>	McKain Power Systems Consulting, LLC				<b>Customer Unit ID</b>			
<b>Street Address</b>	24727 Mount Auburn Drive Katy, TX 77494							
<b>Date of Service</b>	5/3/22		<b>Gen Volts:</b>	480	<b>Gen. KW:</b>	100	<b>No. of Cables</b>	
<b>Test Start Time</b>	2:00		<b>Amb. Temp:</b>	87-88F	<b>Unit Hrs:</b>	6,242	<b>No. of Lug Ends</b>	
<b>Work Order No</b>	MPS0568		<b>Connecting Point</b>		<b>Bus Bar</b>		<b>No. of Plain Ends</b>	

Engine			Mfgr.		Model			S/N:					
Engine			Multiquip		DCA125SSIU			7510953					
Start Time	Alt %	Battery Voltage	Oil Press	Fuel Press	Coolant Temp	Voltage			Amperage			KW	Hertz
						A-B	B-C	A-C	A	B	C		
2:00			65		150	480	480	480	117	118	118	97	60
2:15			55		180	480	480	480	117	117	117	97	60
2:30			55		180	480	480	480	117	118	117	97	60
2:45			55		180	480	480	480	117	117	117	97	60
3:00			55		180	480	480	480	117	117	118	97	60
<b>Notes</b>	1 Hour Load Test – PASSED Tested by: Miranda												

