



Preventative Maintenance
Loadbank Test Results

Customer Name	McKain Power Systems Consulting, LLC				Customer Unit ID		
Street Address	24727 Mount Auburn Drive Katy, TX 77494						
Date of Service	6/7/22	Gen Volts:	480	Gen. KW:	240	No. of Cables	
Test Start Time	11:05	Amb. Temp:	90F	Unit Hrs:	658	No. of Lug Ends	
Work Order No	MPS0701	Connecting Point		Bus Bar		No. of Plain Ends	

					Mfgr.	Model					S/N:	
Engine					MQ	DCA300SSCU					9100284	
Start Time	Battery Voltage	Oil Press	Fuel Press	Coolant Temp	Voltage			Amperage			KW	Hertz
					A-B	B-C	A-C	A	B	C		
11:05		65		120	480	480	480	287	289	283	240	60
11:20		60		185	480	480	480	287	289	284	240	60
11:35		50		195	480	480	480	286	289	284	240	60
11:50		50		195	480	480	480	286	288	284	240	60
12:05		50		195	480	480	480	287	288	284	240	60
12:10		55		185	480	480	480	0	0	0	0	60
Notes	1 Hour Load Test – PASSED Tested by: London											