JOB #	ENG SERIAL#	CUSTOMER	J&R INDUSTRIAL ENGINE SERVICE GAS ENGINE LOAD TEST REPORT	Form 082699-1
18771	C-95092/2			

ENGINE MAKE	ENG. MODEL&COMP. RATIO	BHP (F.L.)	RPM (F.L.)	RPM (H.I.)	IGN. TYPE	IGN. TIMING	GOVERNOR	BOOST IN Hg
WAUKESHA	L5794GSI 8.2 TO 1	1380 BHP	1200	1200	ESM	28 BTDC	ESM ELECT	10.25 IN HG

MAIN FUEL PRES.	TESTED BY	MECHANIC	SERVICE MANAGER	CUSTOMER WITNESS	HOURS START	HOURS END
40 PSI	RN/WL	SHOP	TJ	NO	240	245.7

TEST COMMENTS:
GENSET MAKE READY
RATED FULL LOAD 940 KW

DATE	RUNNING TIME		VOLTS	LINE AMPERES				kW	HZ	ENG TEMP	ENG OIL	AFTERCOOLER INLET WATER TEMP. °F		INTAKE BOOST PSI		REGULATOR PRES. PSI		EXHAUST TEMP. °F	
	FROM	TO		L1	L2	L3	AVE			°F	PSI			LEFT	RIGHT	LEFT	RIGHT	LEFT	RIGHT
7/19/2024	240.0	241.0	480	295	296	295	295	246	60	170	74	83	83	-11	-11	2.5	2.5	1060	993
	241.0	242.0	480	545	550	545	547	454	60	174	72	86	85	-6	-6	5.5	5	1165	1147
	242.0	243.0	480	896	899	896	897	746	60	179	70	92	90	2	2	10	10.5	1213	1223
	243.0	245.7	480	1120	1125	1120	1122	933	60	181	70	101	99	5	5	14	14	1242	1241