LOAD TEST REPORT

GenSolutions LLC
14519 East Freeway
Houston Texas, 77024
936-443-4378

Account Name: PGE

Equipment Location: (Physical Address) In Shop

Work Order Number:

Engine	Generator
Cummins	Cummins
QST30G2	750DFHA
37182159	C980710235

PASS / FAIL
Pass

Engine Fluids:

Engine Fluids:	
Oil Level	Full
Coolant Level	Fulll
Beg. Fuel Level	NA
End Fuel Level	NA

Service Technician	Test Date
Armando	Monday, December 6, 2021

Customer Witness

Test Equipment

Make:	Actron
Model:	250KW
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	10:10	1854.4	480.00	60	400	470	470	470	56	177	72
2	10:25	1854.80	480.00	60	585	714	714	714	53	177	72
3	11:00	1855.60	480.00	60	700	950	950	950	50	180	72
4	11:15	1855.60	480.00	60	700	950	950	95	50	180	72
5											
6											
7											
8											
9											
10											
11											
12											
13											