LOAD TEST REPORT

MCKAIN POWER SYSTEMS

Account Name:
MPS

Equipment Location: (Physical Address)

Work Order Number:

Engine	Generator
Isuzu	MQ
6HK1X	DCA150
	3831361

PASS / FAIL
PASS

Engine Fluids:

Engine Fluids:	
Oil Level	FULL
Coolant Level	FULL
Beg. Fuel Level	25%
End Fuel Level	150%

Service Technician	Test Date
Timothy Johnd	Monday, January 17, 2022

Customer Witness

Test Equipment

Make:	Simplex
Model:	200KW
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	1100	2355.00	480.00	60.00	60	70	70	70	70	100	55
2	1115	2355.00	480.00	60.00	110	123	123	123	48	180	60
3	1130	2355.00	480.00	60.00	110	123	123	123	45	180	60
4	1145	2355.00	480.00	60.00	110	123	123	123	40	180	60
5	1200	2356.00	480.00	60.00	110	122	122	122	40	180	60
6											
7											
8											
9											
10											
11											
12											
13											